



Mitigation Monitoring Panel Minutes September 30, 2009

Next meeting: Wednesday, November 18, 2009, Marco Polo Room, Ground Floor

Project Update

Construction is proceeding well on the new Mills-Peninsula Medical Center. The following are brief points of interest reported by Project Manager Larry Kollerer during the September 2009 meeting of the Mitigation Monitoring Panel:

- The steel storage containers on the south side are still there because it took about six weeks longer than the projected to complete the cooling tower walls.
- There will be permanent power in the building in the next two to three weeks
- The fuel tank (100 feet long and 12 feet wide) is to be transported on November 3rd.. The foundation for the fuel tank is complete. Underground plumbing for the sewage and fuel tanks begins in approximately one month.
- The south gate off El Camino Real is now closed permanently to allow development of the storm water retention pond.
- Landscaping along the south will be complete by mid-March 2010.
- The fire access road will be complete the end of January 2010. It is 20 feet wide with bollards at the each end of the paved road. Neighbors will not see this fire road from their homes due to landscaping.
- Underground utilities will be complete mid-November 2009.
- The medical gas trailer complex will be removed in January 2010.
- The cooling tower will be complete the end of January 2010.